

VICSES Northcote

Update from the Emergency Services Infrastructure Authority

Project Update | March 2021

- A secondary town planning application has been submitted to include the antenna array roof arrangement to support the unit's operational communication requirements.
- Banyule City Council supports the application, however one objection was received. ESIA are monitoring this situation and will notify the Unit of further developments.
- Following a competitive tender process and comprehensive evaluation, the contract is being finalised for execution with the preferred builder.
- The preferred builder has confirmed that they remain committed to the project and will work with ESIA and VICSES to commence as soon as the planning permit is issued.
- The building permit application has been completed in preparation of the planning permit being issued.



VICSES Northcote Unit design render

Next Steps

- Monitor progress of objection received and proceed to town planning approval.
- Confirm construction program once the preferred contractor is officially engaged.

Project Timeline

Site identification

Complete

Site due diligence

Complete

Land acquisition

Complete

Concept, schematic and design development

Complete

Town planning and zoning approvals

Pending

Procure and appoint construction firm

March/April 2021

Construction commences

April 2021 (TBC)

Construction concludes

December 2021 (TBC)


Commissioning of facility

December 2021 (TBC)

Handover of facility

December 2021

Construction process



Once a builder has been appointed to construct a new VICSES facility, ESIA's project team plays an important role in managing the contract so that the construction phase runs as smoothly as possible.

ESIA's role During the construction of a new VICSES facility, ESIA's project team is responsible for a range of contract administration and management tasks, including:

- Track and expedite the status of milestones.
- Manage delivery of goods and/or services.
- Manage processing of payments.
- Manage and administer contract variations.
- Assess suppliers and/or industries viability.
- Report contract data.
- Conduct audits and inspection.

- Assess and manage contract management capability.
- Manage suppliers' performance.
- Manage contract stakeholders.
- Manage contract risks and issues.
- Manage contract price reviews.
- Manage probity risks and issues.
- Manage disputes with suppliers.
- Manage contract extensions and end dates.
- Manage consultants and contractor

How long will it take to build our new facility? ESIA estimates that your new facility will take approximately eight months to construct. As with any construction project of this size, there may be some unforeseen setbacks, however ESIA and your VICSES regional manager will keep you informed throughout the process.

Can we visit the site while it is under construction? Construction sites are busy places. Many contractors work side-by-side and heavy vehicles come and go so there are a number of OH&S risks that must be considered. ESIA will endeavour to organise an opportunity for you to inspect the construction site at some stage.

What happens if the weather impacts the progress of the build? Factors such as inclement weather are considered when the estimated project timeline is determined. However, there may be issues out of ESIA's control that mean the construction will take longer than anticipated.

Can we move into our facility as soon as construction has been completed? Following practical completion and the certificate of occupancy commissioning of the facility must be undertaken before the unit is operational. This process ensures that new facilities and equipment are ready for occupancy and use, this process can take a few months.

Contact esiases@justice.vic.gov.au

Website www.esia.vic.gov.au